Executive Summary

- ❖ Badola Minor off-takes at RD 22000-L of Sandwa Disty. The channel was constructed 40 years ago.
- ❖ The project estimate of the work was technically sanctioned in the 3rd (2020) STC meeting held on dated 03/02/2020. The administrative approval amounting to Rs. 613.54 lakh was accorded on 16/12/2021. The detailed estimate of the work amounting to Rs 350.43 lakh was sanctioned on 03/03/2022 and the tender rates were also approved on 07/04/2022.
- ❖ It is not a fact that government has failed to execute the remodeling work of Badola Minor, because more than 70% work has been completed at site from RD 7000 to 21000 and only 30% work is balance in head reach from RD 0 to 7000 due to non-clearance of Forest.
- ❖ In the head reaches RD 0 to 7000, the trees have grown in the water way, bank, dowel and service road of the channel and there is no working space on service road for shifting of the construction material, machinery and transportation of vehicles etc. for the rehabilitation work of the channel. Supply of material is not possible at site due to standing trees.
- ❖ The agency has completed the remodeling work in reaches where there was no need of cutting trees and seeking permission from Forest Department.
- ❖ So, to cope the hindrance of trees/forest in Reach RD 0 to 7000, the case for diversion of land was applied online on 23/02/2022. After lot of persuation, the Stage-1 of the forest Land Diversion of 0.892 hectare case was got cleared by the Ministry of Environment, Forest & Climate Change, Government of India on 31/10/2023 with the direction to deposit an amount of Rs. 1,82,99,832/- in the account of the concerned Ministry. Accordingly, the deposition of payment of Rs. 1,82,99,832/- to Forest Department for Stage-II approval is under process.
- ❖ After deposit of money post stage-I clearance, Stage-II approval is required to start the work. Balance 30% work in head reach will be resumed only after transferring 0.892 Hectare land to forest department and thereby obtaining stage-II approval.
- ❖ Further, there is no scarcity of drinking water in village Pataudi Khurd, Badalwala and Badola. The waterworks tanks of the village Badalwala and Badola are connected at RD 9500-L of Thilod Distributary and RD 5000-L of Chappar Minor respectively. The waterworks tanks of the village Patoudi are connected to RD 35950-L of Siwani Canal. Hence, waterworks tanks of above-mentioned villages are not connected with Badola minor and no complaint was ever received regarding water supply from Public Health Department or any other manner.
- ❖ After fulfilling all the codal formalities with Forest Department, the work of remodeling of Badola Minor will be resumed by 31/05/2024 and will be completed by 30/09/2024.

Note for Pad Starred Assembly Question no. 92

Badola Minor off-takes at RD 22000-L of Sandwa Disty. The channel was constructed 40 years ago. The project estimate of the work was technically sanctioned in the 3rd (2020) STC meeting held on dated 03/02/2020. The administrative approval amounting to Rs. 613.54 lakh was accorded on 16/12/2021. The detailed estimate of the work amounting to Rs 350.43 lakh was sanctioned on 03/03/2022 and the tender rates were also approved on 07/04/2022.

It is not a fact that government has failed to execute the remodeling work of Badola Minor, because more than 70% work has been completed at site from RD 7000 to 21000 and only 30% work is balance in head reach from RD 0 to 7000 due to non-clearance of Forest.

In the head reaches RD 0 to 7000, the trees have grown in the water way, bank, dowel and service road of the channel and there is no working space on service road for shifting of the construction material, machinery and transportation of vehicles etc. for the rehabilitation work of the channel. Supply of material is not possible at site due to standing trees. The agency has completed the remodeling work in reaches where there was no need of cutting trees and seeking permission from Forest Department.

So, to cope the hindrance of trees/forest in Reach RD 0 to 7000, the case for diversion of land was applied online on 23/02/2022. After lot of persuation, the Stage-1 of the forest Land Diversion of 0.892 hectare case was got cleared by the Ministry of Environment, Forest & Climate Change, Government of India on 31/10/2023 with the direction to deposit an amount of Rs. 1,82,99,832/- in the account of the concerned Ministry. Accordingly, the deposition of payment of Rs. 1,82,99,832/- to Forest Department for Stage-II approval is under process.

After deposit of money post stage-I clearance, Stage-II approval is required to start the work. Balance 30% work in head reach will be resumed only after diversion 0.892 Hectare land of forest department and thereby obtaining stage-II approval.

Further, there is no scarcity of drinking water in village Pataudi Khurd, Badalwala and Badola. The waterworks tanks of the village Badalwala and Badola are connected at RD 9500-L of Thilod Distributary and RD 5000-L of Chappar Minor respectively. The waterworks tanks of the village Patoudi are connected to RD 35950-L of Siwani Canal. Hence, waterworks tanks of above-mentioned villages are not connected with Badola minor and no complaint was ever received regarding water supply from Public Health Department or any other manner.

After fulfilling all the codal formalities with Forest Department, the work of remodeling of Badola Minor will be resumed by 31/05/2024 and will be completed by 30/09/2024.

पैड के लिए नोट विधानसभा तारांकित प्रश्न संख्या 92

बडोला माइनर संडवा डिस्ट्रीब्यूटरी की बुर्जी संख्या 22000—बांए से निकलती है। नहर का निर्माण 40 साल पहले किया गया था। दिनांक 03.02.2020 को आयोजित तीसरी (2020) एसटीसी बैठक में कार्य की परियोजना के अनुमान को तकनीकी रूप से मंजूरी दी गई थी। दिनांक 16.12.2021 को 613.54 लाख रू० की प्रशासनिक स्वीकृति प्रदान की गई। दिनांक 03.03.2022 को कार्य की विस्तृत अनुमानित लागत 350.43 लाख रू० की स्वीकृत दी गई तथा निविदा दरें भी दिनांक 07.04.2022 को अनुमोदित की जा चुकी हैं।

यह सच नहीं है कि सरकार बडोला माइनर के रीमॉडलिंग के कार्य को अंजाम देने में असफल रही है, क्योंकि बुर्जी संख्या 7000 से 21000 तक साइट पर 70 प्रतिशत से ज्यादा काम पूरा हो चुका है और वन मंजूरी न होने के कारण बुर्जी संख्या 0 से 7000 तक हेड रीच में मात्र 30 प्रतिशत कार्य बाकी है।

बुर्जी संख्या 0 से 7000 तक के हेड रीच में, नहर के जलमार्ग, किनारे, डौवेल और सर्विस रोड पर पेड़ उग गए हैं और नहर के पुनर्वास कार्य के लिए निर्माण सामग्री, मशीनरी और वाहनों के परिवहन आदि को स्थानांतरित करने के लिए सर्विस रोड पर कोई कार्य स्थान नहीं है। साइट पर पेड़ खड़े होने के कारण निर्माण सामग्री की आपूर्ति संभव नहीं है। एजेंसी ने उन जगहों में पुनर्वास का काम पूरा कर लिया है जहां पेड़ों को काटने और वन विभाग से अनुमित लेने की कोई आवश्यकता नहीं थी।

अतः बुर्जी संख्या 0 से 7000 तक की रीच में पेड़ों / जंगल की बाधा से निपटने के लिए भूमि के डायवर्सन के मामले को 23.02.2022 को ऑनलाइन आवेदन किया गया था। काफी समझाने के बाद 0.892 हेक्टेयर वन भूमि डायवर्ज़न के चरण—। को पर्यावरण, वन एवं जलवायु परिवर्तन मंत्रालय, भारत सरकार द्वारा 31.10.2023 को मंजूरी मिल गई और निर्देश दिया गया कि 1,82,99,832 /— धन राशि संबंधित मंत्रालय के खाते में जमा की जाये। तदानुसार, चरण—॥ की स्वीकृति हेतु वन विभाग को 1,82,99,832 /— रुपये के भुगतान का मामला प्रक्रियाधीन है।

चरण—। की मंजूरी के बाद, पैसा जमा करने के बाद, काम शुरू करने के लिए चरण—॥ की मंजूरी आवश्यक है। हेड रीच में बाकी 30 प्रतिशत कार्य, 0.892 हेक्टेयर भूमि वन विभाग को हस्तांतरित करने और इस प्रकार चरण—॥ की मंजूरी प्राप्त करने के बाद ही शुरू किया जाएगा।

इसके अलावा, गांव पटौदी खुर्द, बादलवाला और बडोला में पीने के पानी की कोई कमी नहीं है। बादलवाला और बडोला गांव के वाटरवर्क्स टैंक थिलोड़ डिस्ट्रीब्यूटरी की बुर्जी संख्या 9500—बाएं और छप्पर माइनर की बुर्जी संख्या 5000—बाएं से जुड़े हुए हैं। गांव पटौदी के वाटरवर्क्स टैंक सिवानी नहर की बुर्जी संख्या 35950—बाएं से जुड़े हुए हैं। अतः उपरोक्त गांवों के वाटरवर्क्स टैंक बडोला माइनर से नहीं जुड़े हैं तथा जन स्वास्थ्य विभाग अथवा अन्य किसी प्रकार से पानी की सप्लाई के संबंध में कभी कोई शिकायत प्राप्त नहीं हुई है।

वन विभाग के साथ सभी औपचारिकताएं पूरी करने के बाद, बडोला माइनर के पुनर्वास का कार्य 31.05.2024 तक फिर से शुरू किया जाएगा और 30.09.2024 तक पूरा कर लिया जाएगा।

