

EXECUTIVE SUMMARY

- Administrative approval amounting to Rs. 491.41 Lacs for the construction of bridge on River Tangri for easy approach of the public of village Rattewali to Taprian in Distt. Panchkula was accorded by the Govt. on dated 31.12.2021.
- The case of Administrative Approval was prepared on the basis of Administrative approval accorded earlier for similar nature of bridge i.e. Construction of H.L Bridge consisting of 4 spans 20m each over Bhorian Nadi crossing Isharnagar to Bakshiwala in District Panchkula.
- The tender for consultancy work was floated by the concerned field office through e-tendering process to be opened on 28.01.2022. Technical/financial bid was approved by SE, SYL Circle, Ambala on dated 14.03.2022 & 30.03.2022 respectively.
- The Consultant (Creative Design Group, Kurukshetra) was thereafter engaged by the Department on dated 18.05.2022 for preparation of Design, Drawing and Detailed estimate and accordingly report was submitted by Consultant on dated 23.08.2022.
- During Geotechnical investigation of the site and assessing bearing capacity, it has been observed by the consultant, that some structural parameters i.e. sizes of piers, Well Cap & Pier Cap etc. of above said Bridge needs to be revised/increased in comparison to the original parameters for the overall strength of the Bridge.
- The provision of embankment has also been provided in the estimate by the consultant, due to which the overall estimated cost of this work has increased to Rs. 609.24 Lacs against earlier accorded A/A of Rs. 491.41 Lacs.
- The proposal for Revised Administrative approval for the above said work was earlier submitted to Govt. on 01.09.2022. However, it was desired by Hon'ble C.M to take up this work in next financial year due to negative Bank of sanction.
- Now the case for approval of revised A/A has been resubmitted to Govt. with the condition that the funds for this work will be demanded in the next Financial Year i.e. 2023-24.
- The work is likely to be started by 01.06.2023 and will be completed before 30.05.2024.

**Note for Pad
Starred Assembly Question No. 112**

Administrative approval amounting to Rs. 491.41 Lacs for the construction of bridge on River Tangri for easy approach of the public of village Rattewali to Taprian in Distt. Panchkula was accorded by the Govt. on dated 31.12.2021. The case of Administrative Approval was prepared on the basis of Administrative approval accorded earlier for similar nature of bridge i.e. Construction of H.L Bridge consisting of 4 spans 20m each over Bhorian Nadi crossing Isharnagar to Bakshiwala in District Panchkula.

The tender for consultancy work was floated by the concerned field office through e-tendering process to be opened on 28.01.2022. Technical/financial bid was approved by SE, SYL Circle, Ambala on dated 14.03.2022 & 30.03.2022 respectively.

The Consultant (Creative Design Group, Kurukshetra) was thereafter engaged by the Department to proceed the work on dated 18.05.2022 for preparation of Design, Drawing and Detailed estimate and accordingly report was submitted by consultant on dated 23.08.2022. During Geotechnical investigation of the site and assessing bearing capacity, it has been observed by the consultant, that some structural parameters i.e. sizes of piers, Well Cap & Pier Cap etc. of above said Bridge needs to be revised/increased in comparison to the original parameters for the overall strength of the Bridge. The provision of embankment has also been provided in the estimate by the consultant, due to which the overall estimated cost of this work has increased to Rs. 609.24 Lacs against earlier accorded A/A of Rs. 491.41 Lacs.

The proposal for Revised Administrative approval for the above said work was earlier submitted to Govt. on 01.09.2022. However, it was desired by Hon'ble C.M to take up this work in next financial year due to negative Bank of sanction.

Now the case for approval of revised A/A has been resubmitted to Govt. with the condition that the funds for this work will be demanded in the next Financial Year i.e. 2023-24. The work is likely to be started by 01.06.2023 and will be completed before 30.05.2024.

पैड के लिए नोट
विधानसभा तारांकित प्रश्न संख्या 112

टांगरी नदी पर पुल के निर्माण के लिए 491.41 लाख रुपये की प्रशासनिक स्वीकृति सरकार द्वारा दिनांक 31.12.2021 को प्रदान की गई थी ताकि पंचकूला जिले के गांव रत्तेवाली की जनता टपरियां आसानी से पहुंच सके। इस पुल की प्रशासनिक स्वीकृति का मामला, सरकार द्वारा पूर्व में प्रदान की गई प्रशासनिक स्वीकृति अर्थात् जिला पंचकूला में ईशरनगर से बख्शीवाला तक भोरियां नदी क्रॉसिंग पर 20 मीटर के 4 स्पैन वाले एचएल पुल का निर्माण जोकि इस पुल के समान था, की अनुमानित लागत (Rough cost estimate) के आधार पर तैयार किया गया था।

दिनांक 28.01.2022 को खोली जाने वाली ई-टेंडरिंग प्रक्रिया के माध्यम से संबंधित फील्ड कार्यालय द्वारा परामर्श कार्य (consultancy work) हेतु निविदा जारी की गई थी। तकनीकी/वित्तीय बोली को अधीक्षण अभियंता, एसवाईएल सर्कल, अंबाला द्वारा क्रमशः दिनांक 14.03.2022 और 30.03.2022 को स्वीकृत किया गया था।

इसके बाद विभाग द्वारा दिनांक 18.05.2022 को डिजाइन, ड्राइंग और विस्तृत प्रांकलन तैयार करने के कार्य को आगे बढ़ाने के लिए सलाहकार (क्रिएटिव डिजाइन ग्रुप कुरुक्षेत्र) को लगाया गया था और तदानुसार सलाहकार द्वारा दिनांक 23.08.2022 को रिपोर्ट प्रस्तुत की गई। साइट की भू-तकनीकी जांच और वहन क्षमता का आंकलन करने के दौरान, सलाहकार द्वारा यह अवलोकन किया गया है कि उपरोक्त पुल के कुछ संरचनात्मक मापदंडों यानी पियर्स के आकार, वेल कैप और पियर कैप आदि को पुल की मजबूती के लिए मूल मापदंडों की तुलना में संशोधित/बढ़ाए जाने की आवश्यकता है। सलाहकार द्वारा प्रांकलन में तटबंध का प्रावधान भी किया गया है, जिससे इस कार्य की कुल अनुमानित लागत 491.41 लाख रुपये की पूर्व में प्रदान की गई प्रशासनिक स्वीकृति के विरुद्ध बढ़कर 609.24 लाख रुपये हो गई है।

उपरोक्त कार्य की संशोधित प्रशासनिक स्वीकृति के लिए प्रस्ताव सरकार को पहले दिनांक 01.09.2022 को प्रस्तुत किया गया था। हालाँकि, बैंक की मंजूरी नकारात्मक होने के कारण माननीय मुख्यमंत्री द्वारा आगामी वित्तीय वर्ष में इस कार्य को करने की इच्छा व्यक्त की गई थी।

अब संशोधित प्रशासनिक स्वीकृति के लिए मामला सरकार को इस शर्त के साथ फिर से प्रस्तुत किया गया है कि इस कार्य के लिए धनराशि की मांग आगामी वित्तीय वर्ष यानी 2023-24 में की जाएगी। यह कार्य दिनांक 01.06.2023 तक शुरू होने की संभावना है और 30.05.2024 से पहले पूर्ण कर लिया जायेगा।

