

Note for PAD
Starred Assembly Question No.14

The HPWWMA (HPA) has been established in 23.10.2018 to execute various projects for development, protection, rejuvenation, conservation, construction management, treatment of pond water & utilization thereof. To use the same for the purpose of irrigation, thus reducing stress over exploitation of ground water and for matters connected therewith or incidental thereto.

The HPA has prepared a Pond Atlas of all the Ponds of the Haryana State and its data in respect of 19 parameters & has uploaded in the PDMS (Pond Data Management System) software. The same has been placed in public domain through its website i.e. www.hpwwma.org.in

As on date, the HPA has got uploaded, after geo tagging, the data of total **19649** ponds i.e. **18748** ponds of rural area and **901** ponds falling under various Municipalities i.e. Corporations/Councils/Committees of Haryana State in PDMS software.

The executions of works on Ponds is being carried out by Panchayati Raj Public Works (PR-PW), Urban Local Bodies Department (ULBD), Irrigation and Water Resource Department (IWRD) and Micro Irrigation & Command Area Development Authority (MI-CADA) in their respective areas of jurisdiction, as per guide lines issued by HPA.

The Architectural Drawings based on Digital Survey of Ponds as per revenue records, are prepared and approved by HPA. The preliminary estimates submitted by Executing Departments, based on approved architectural drawings are administratively approved by HPA. The total Revised Budget provision for the F.Y:2023-24 is Rs 370 Crore.

There are in total **11832** polluted ponds in state of Haryana out of which **6971** ponds have been taken up for restoration The details of all the ponds taken up for restoration under all action plans are given below:

A. Status of ponds taken in Action plan up to F.Y:2024-25:-

I. In Haryana State:-

Total Ponds	Completed	Under Progress	Yet to Start	Remarks
6971	743	535	5693	Detail placed at Annexure-A

II. In Jhajjar District:-

Total Ponds	Completed	Under Progress	Yet to Start	Remarks
229	8	3	218	Detail placed at Annexure-B

III. In Jhajjar Assembly Constituency:-

Total Ponds	Villages	Completed	Under Progress	Yet to Start	Remarks
67	29	1	1	65	Detail placed at Annexure-C

B. Status of Amrit Sarovar:-

1279 ponds have been taken up for restoration under Amrit Sarovar Yojna. Out of which 738 ponds are completed, 326 Ponds are under Progress and 215 yet to start.

I. In Haryana State:-

Total Ponds	Completed	Under Progress	Yet to Start	Remarks
1279	738	326	215	Detail placed at Annexure-D

II. In Jhajjar District:-

Total Ponds	Completed	Under Progress	Yet to Start	Remarks
8	8	0	0	Detail placed at Annexure-E

III. In Jhajjar Constituency:-

Total Ponds	Completed	Under Progress	Yet to Start	Remarks
1	1	0	0	Detail placed at Annexure-F

HPA treats the waste water flowing into the pond by collecting the flow through various routes of the village in a single drain and utilizing Constructed Wetland Technology or Seenchewal Model to treat the grey water.

There has been a perceptible transformation of Kasanda - Kasandi ponds in District Sonapat. Industrial waste from the industries of Panipat was flowing into the Tributary Drain No. 4, polluting the ponds of village Kasanda and Kasandi. The waste water coming from the Tributary Drain Number 4 was treated by the Authority through Constructed Wetland technology and the treated water through ponds of village Kasanda and Kasandi is now being used for Micro Irrigation. Canal water has also been saved by virtue of utilization of the treated industrial effluent, fit for irrigation, by this technique.

After its success, in future the Authority intends to treat other Industrial Waste water of the state and to use the treated water for micro-irrigation.

C. Details of Budget:-

I. For state of Haryana:-

Sr. No.	Department	Total no of A/A Issued	Amount of A/A issued (in Crore)	Total amount transferred to Executing Departments (in Crore)	Expenditure booked by Executing Departments (in Crore)	Balance Unutilized Amount (in Crore)
1	PRPW	1852	1348.33	307.52	235.09	72.43
2	IWRD (Construction)	165	152.99	10.77	0	10.77
3	IWRD (Inlet& Outlet)	321	80.99	21.69	9.32	12.37
4	CADA	167	78.39	23.6	22.15	1.45
5	ULBD	65	71.54	5.07	0.72	4.35
6	PWD-B&R	2	8.45	8.45	0	8.45
Grand Total		2572	1740.69	377.10	267.28	109.82

II. For Jhajjar District :-

Sr. No.	Department	Total no of A/A Issued	Amount of A/A issued (in Crore)	Total amount transferred to Executing Departments (in Crore)	Expenditure booked by Executing Departments (in Crore)	Balance Unutilized Amount (in Crore)
1	PRPW	18	15.86	3.12	2.86	0.26
2	IWRD (Construction)	36	35.13	2.71	0	2.71
3	IWRD (Inlet& Outlet)	6	1.25	0.17	0	0.17
4	CADA	3	1.21	0.42	0.04	0.38
Grand Total		63	53.45	6.42	2.9	3.52

III. In Jhajjar Constituency:-

Sr. No.	Department	Total no of A/A Issued	Amount of A/A issued (in Crore)	Total amount transferred to Executing Departments (in Crore)	Expenditure booked by Executing Departments (in Crore)	Balance Unutilized Amount (in Crore)
1	PRPW	4	5.94	1.22	0.71	0.51
2	IWRD (Construction)	11	9.78	0.81	0	0.81
3	IWRD (Inlet& Outlet)	2	0.46	0.05	0	0.05
4	CADA	1	0.12	0.04	0	0.04
Grand Total		18	16.3	2.12	0.71	1.41

IV. In Jhajjar Constituency under Amrit Sarovar :-

Sr. No.	Department	Total no of A/A Issued	Amount of A/A issued (in Crore)	Total amount transferred to Executing Departments (in Crore)	Expenditure booked by Executing Departments (in Crore)	Balance Unutilized Amount (in Crore)
1	PRPW	1	2.98	1.04	0.71	0.33
Grand Total		1	2.98	1.04	0.71	0.33

ANNEXURE-A

Status of Ponds Taken in Action Plan up to F.Y:2024-25 in Haryana State					
S/N	Name of District	Total Ponds Taken under Action Plan	Total Works Completed	Total Work Under Progress	Yet To Start
1	AMBALA	249	30	16	203
2	BHIWANI	347	46	33	268
3	CHARKHIDADRI	116	17	26	73
4	FARIDABAD	121	19	7	95
5	FATEHABAD	394	81	23	290
6	GURUGRAM	188	62	9	117
7	HISAR	588	30	19	539
8	JHAJJAR	229	8	3	218
9	JIND	600	63	16	521
10	KAITHAL	458	46	15	397
11	KARNAL	470	58	41	371
12	KURUKSHETRA	258	30	27	201
13	MAHENDERGARH	172	16	18	138
14	NUH	217	25	33	159
15	PALWAL	513	19	21	473
16	PANCHKULA	82	15	19	48
17	PANIPAT	224	30	20	174
18	REWARI	203	13	33	157

19	ROHTAK	325	28	39	258
20	SIRSA	331	37	73	221
21	SONIPAT	418	13	9	396
22	YAMUNANAGAR	468	57	35	376
Total		6971	743	535	5693

ANNEXURE-B

Status of Ponds Taken in Action Plan up to F.Y:2024-25 in Jhajjar District					
S/N	Nameof Block	Total Ponds	Total Works Completed	Total Work Under Progress	Yet To Start
1	BADLI	19	5	1	13
2	BADLI(COMMITTEE)	3	0	0	3
3	BAHADURGARH	50	2	0	48
4	BAHADURGARH(COUNCIL)	1	0	0	1
5	BERI	42	0	1	41
6	BERI(COMMITTEE)	7	0	0	7
7	JHAJJAR	46	1	0	45
8	MATANHAIL	34	0	1	33
9	SALHAWAS	27	0	0	27
Total		229	8	3	218

ANNEXURE-C

Status of Ponds Taken in Action Plan up to F.Y:2024-25 in Jhajjar Assembly Constituency							
S/N	Nameof Block	Total Ponds	Villages	Total Works Completed	Total Work Under Progress	Yet To Start	Remarks
1	JHAJJAR	20	9	1	0	19	Annexure-C/1
2	MATANHAIL	33	13	0	1	32	Annexure-C/2
3	SALHAWAS	14	7	0	0	14	Annexure-C/3
Total		67	29	1	1	65	

Status of Ponds in Jhajjar Constituency (Jhajjar Block)								
Sr. No.	District	Block	Village	Pond Name	UID	Scheme	Executing Department	Status
1	JHAJJAR	JHAJJAR	BHADANI(94)	Firni Wala (Saharawat Pond)	01HRJJRDDL0094BHAD003	Phase-IV (2024-25)	PR-PW	Under Digital Survey
2	JHAJJAR	JHAJJAR	BIRDHANA(108)	BHASHER WALA	01HRJJRJJR0108BIRD003	Phase-III (SBM-G 2023-24)	PR-PW	Under PE Stage
3	JHAJJAR	JHAJJAR	BIRDHANA(108)	MONI WALA	01HRJJRJJR0108BIRD002	Phase-III (SBM-G 2023-24)	IWRD-Construction	Under Tender Stage
4	JHAJJAR	JHAJJAR	BIRDHANA(108)	JEETALAWALA	01HRJJRJJR0108BIRD001	Phase-III (SBM-G 2023-24)	IWRD-Construction	Under PE Stage
5	JHAJJAR	JHAJJAR	BIRDHANA(108)	RODA WALA POND	01HRJJRJJR0108BIRD004	Phase-III (SBM-G 2023-24)	PR-PW	Under PE Stage
6	JHAJJAR	JHAJJAR	BIRDHANA(108)	MONI WALA POND 2	01HRJJRJJR0108BIRD005	Phase-III (SBM-G 2023-24)	IWRD-Construction	Under Tender Stage
7	JHAJJAR	JHAJJAR	GUDHA(109)	KAMESHER POND	01HRJJRJJR0109GUDH002	Phase-IV (2024-25)	PR-PW	Under PE Stage
8	JHAJJAR	JHAJJAR	GUDHA(109)	MILKA WALA	01HRJJRJJR0109GUDH003	Phase-IV (2024-25)	PR-PW	Under PE Stage
9	JHAJJAR	JHAJJAR	GUDHA(109)	ZHEREALA POND	01HRJJRJJR0109GUDH001	Phase-IV (2024-25)	PR-PW	Under PE Stage
10	JHAJJAR	JHAJJAR	JHAJJAR(RURAL)(100)	Panchyat Pond2	01HRJJRJJR0100KHAJ002	Phase-IV (2024-25)	PR-PW	Under Digital Survey
11	JHAJJAR	JHAJJAR	JONDHI(107)	Baba Wala Pond (near Shiv Mandir)	01HRJJRJJR0107JOND001	Phase-III (SBM-G 2023-24)	PR-PW	Under Tender Stage
12	JHAJJAR	JHAJJAR	JONDHI(107)	Johadi	01HRJJRJJR0107JOND067	Phase-III (SBM-G 2023-24)	PR-PW	Under Tender Stage
13	JHAJJAR	JHAJJAR	KABLANA(92)	khatti wala pond	01HRJJRJJR0092KABL002	Phase-IV (2024-25)	PR-PW	Under Digital Survey
14	JHAJJAR	JHAJJAR	KHATIWAS(113)	siraj wala pond	01HRJJRJJR0113KHAT005	Amrit-Sarovar	PR-PW	Work Completed
15	JHAJJAR	JHAJJAR	KHATIWAS(113)	NAWA WALA	01HRJJRJJR0113KHAT004	Phase-II (MP 2023-24)	IWRD-Construction	Under Tender Stage
16	JHAJJAR	JHAJJAR	KHATIWAS(113)	KHATI WALA	01HRJJRJJR0113KHAT003	Phase-II (MP 2023-24)	IWRD-Construction	Under PE Stage
17	JHAJJAR	JHAJJAR	KHATIWAS(113)	MAD WALA	01HRJJRJJR0113KHAT001	Phase-II (MP 2023-24)	IWRD-Construction	Under Tender Stage
18	JHAJJAR	JHAJJAR	KHERIKHUMAR(111)	BDALA WALA	01HRJJRJJR0111KHER001	Phase-III (SBM-G 2023-24)	PR-PW	Under PE Stage

19	JHAJJAR	JHAJJAR	KHERIKHUM AR(111)	Gyan Dass Wala (Rameshwar Pond)	01HRJJRJJR011 1KHER003	Phase-III (SBM-G 2023-24)	PR-PW	Under PE Stage
20	JHAJJAR	JHAJJAR	TALAO(112)	Gulhi Wala (Gui Johar Near Bagla Chaupal)	01HRJJRJJR011 2TALA004	Phase-IV (2024-25)	PR-PW	Under Digital Survey

Completed	1
In Progress	0
Yet to Start	19
Total	20

ANNEXURE-C/2

Status of Ponds in Jhajjar Constituency (Matanhail Block)								
Sr. No.	District	Block	Village	Pond Name	UID	Scheme	Department	Status
1	JHAJJAR	MATANHAIL	AKEHRIMADA NPUR(200)	TALABWALA POND	01HRJJRMTL0200AKHE004	Phase-IV (2024-25)	PR-PW	Under PE Stage
2	JHAJJAR	MATANHAIL	AKEHRIMADA NPUR(200)	Banswala Pond (near Indra Colony)	01HRJJRMTL0200AKHE008	Phase-IV (2024-25)	PR-PW	Under PE Stage
3	JHAJJAR	MATANHAIL	AKEHRIMADA NPUR(200)	NIMWALA AKHERI VILLAGE	01HRJJRMTL0200AKHE009	Phase-IV (2024-25)	PR-PW	Under PE Stage
4	JHAJJAR	MATANHAIL	AKEHRIMADA NPUR(200)	PANJ WALA POND	01HRJJRMTL0200AKEH003	Phase-IV (2024-25)	PR-PW	Under PE Stage
5	JHAJJAR	MATANHAIL	AMADALSHAH PUR(201)	DEVATAWALA AMDALSHAHPUR VILLAGE	01HRJJRMTL0201AMDA001	Phase-IV (2024-25)	PR-PW	Under Digital Survey
6	JHAJJAR	MATANHAIL	AMADALSHAH PUR(201)	SADAK WALA POND	01HRJJRMTL0201AMAD004	Phase-IV (2024-25)	PR-PW	Under Digital Survey
7	JHAJJAR	MATANHAIL	BAHU(18-N)	GULA	01HRJJRMTL0018BAHU001	Phase-III (SBM-G 2023-24)	PR-PW	Under PE Stage
8	JHAJJAR	MATANHAIL	BAHU(18-N)	DEHKI POND	01HRJJRMTL0018BAHU004	Phase-III (SBM-G 2023-24)	IWRD-Construction	Under Tender Stage
9	JHAJJAR	MATANHAIL	BAHU(18-N)	PIKHUDANA POND	01HRJJRMTL0018BAHU003	Phase-III (SBM-G 2023-24)	PR-PW	Under PE Stage
10	JHAJJAR	MATANHAIL	BIROHAR(145)	DHUM DHOBRA POND	01HRJJRMTL0145BIRO004	Phase-IV (2024-25)	PR-PW	Under PE Stage
11	JHAJJAR	MATANHAIL	BIROHAR(145)	DEDU WALA POND	01HRJJRMTL0145BIRO005	Phase-IV (2024-25)	PR-PW	Under PE Stage
12	JHAJJAR	MATANHAIL	CHADHWANA(218)	Godowala pond	01HRJJRMTL0218CHAD001	Phase-IV (2024-25)	PR-PW	Under PE Stage
13	JHAJJAR	MATANHAIL	GAWALISON(14)	KHATAWALA	01HRJJRMTL0114GWAL004	Phase-IV (2024-25)	PR-PW	Under Digital Survey

14	JHAJJAR	MATANHAIL	GORIYA(14-N)	Bhaiya Wala Pond (near Baba Nathunath & Shiv Mandir)	01HRJJRMTL001 4GORI001	Phase-IV (2024-25)	PR-PW	Under Digital Survey
15	JHAJJAR	MATANHAIL	HUMAYUPUR(159)	THREE POND SYSTEM	01HRJJRMTL015 9HUMA002	Phase-IV (2024-25)	PR-PW	Under Digital Survey
16	JHAJJAR	MATANHAIL	HUMAYUPUR(159)	BANI WALA POND	01HRJJRMTL015 9HUMA004	Phase-IV (2024-25)	PR-PW	Under Digital Survey
17	JHAJJAR	MATANHAIL	ISLAMGARH(17)	BODIYA	01HRJJRMTL011 7ISHL002	Phase-III (SBM-G 2023-24)	PR-PW	Start of Work
18	JHAJJAR	MATANHAIL	ISLAMGARH(17)	Khariya	01HRJJRMTL011 7ISHL003	Phase-II (MP 2023-24)	IWRD-Construction	Under PE Stage
19	JHAJJAR	MATANHAIL	KHACHROLI(147)	KABALIWALI RD 41500 KHACHROULI	01HRJJRMTL014 7KHAC002	Phase-III (SBM-G 2023-24)	IWRD-Construction	Under Tender Stage
20	JHAJJAR	MATANHAIL	KHACHROLI(147)	KUI WALA POND	01HRJJRMTL014 7KHAC001	Phase-III (SBM-G 2023-24)	PR-PW	Under PE Stage
21	JHAJJAR	MATANHAIL	KHACHROLI(147)	HINDOKALA KHACHROLI VILLAGE	01HRJJRMTL014 7KHAC005	Phase-III (SBM-G 2023-24)	PR-PW	Under PE Stage
22	JHAJJAR	MATANHAIL	KHACHROLI(147)	GHATAL RD 4000 KHACHROULI MR.	01HRJJRMTL014 7KHAC006	Phase-III (SBM-G 2023-24)	PR-PW	Under PE Stage
23	JHAJJAR	MATANHAIL	KHACHROLI(147)	GHORAIWALA RD 45000 KHACHROULI	01HRJJRMTL014 7KHAC003	Phase-III (SBM-G 2023-24)	PR-PW	Under PE Stage
24	JHAJJAR	MATANHAIL	KHANPURKHURD(15-N)	RAMSER JOHAD	01HRJJRMTL001 5KHAN003	Phase-IV (2024-25)	PR-PW	Under PE Stage
25	JHAJJAR	MATANHAIL	MATANHAIL(141)	JOKHAWALA MATANHAIL VILLAGE	01HRJJRMTL014 1MATA007	Phase-III (SBM-G 2023-24)	PR-PW	Under PE Stage
26	JHAJJAR	MATANHAIL	MATANHAIL(141)	CHODHARIWALA MATANHAIL VILLAGE	01HRJJRMTL014 1MATA008	Phase-III (SBM-G 2023-24)	IWRD-Construction	Under Tender Stage
27	JHAJJAR	MATANHAIL	MATANHAIL(141)	KHADIWALA	01HRJJRMTL014 1MATA002	Phase-III (SBM-G 2023-24)	IWRD-Construction	Under Tender Stage
28	JHAJJAR	MATANHAIL	MATANHAIL(141)	RAWALI POND NEW	01HRJJRMTL014 1MATA014	Phase-III (SBM-G 2023-24)	IWRD-Construction	Under Tender Stage
29	JHAJJAR	MATANHAIL	MATANHAIL(141)	PILODA RD 3500 KHACHROULI	01HRJJRMTL014 1MATA018	Phase-III (SBM-G 2023-24)	PR-PW	Under PE Stage

30	JHAJJAR	MATANHAIL	MATANHAIL(141)	MAKANWALA RD 9500 NIMLI MR.	01HRJJRMTL0141MATA013	Phase-IV (2024-25)	PR-PW	Under Arch. Drg.
31	JHAJJAR	MATANHAIL	MATANHAIL(141)	MANKAWALA RD 8250 KHACHROULI	01HRJJRMTL0141MATA011	Phase-IV (2024-25)	PR-PW	Under Arch. Drg.
32	JHAJJAR	MATANHAIL	SEHLANGA(149)	MALIYAWAS WALA POND	01HRJJRMTL0149SEHL004	Phase-III (SBM-G 2023-24)	IWRD-Construction	Under Tender Stage
33	JHAJJAR	MATANHAIL	SEHLANGA(149)	HADANA JOHAR RD 49500 PATUWAS DIST.	01HRJJRMTL0149SEHL003	Phase-III (SBM-G 2023-24)	PR-PW	Under PE Stage

Completed	0
In Progress	1
Yet to Start	32
Total	33

ANNEXURE-C/3

Status of Ponds in Jhajjar Constituency (Salhawas Block)								
Sr. No.	District	Block	Village	Pond Name	UID	Scheme	Department	Status
1	JHAJJAR	SALHAWAS	BHURAWAS(194)	Mata Mandir (Ancient Pond)	01HRJJRSLW0194BHUR001	Phase-IV (2024-25)	PR-PW	Under Digital Survey
2	JHAJJAR	SALHAWAS	BIRAR(199)	BADAJOHAR	01HRJJRSLW0199BIRA004	Phase-IV (2024-25)	PR-PW	Under Digital Survey
3	JHAJJAR	SALHAWAS	BIRAR(199)	KIRODHI	01HRJJRSLW0199BIRA002	Phase-IV (2024-25)	PR-PW	Under Digital Survey
4	JHAJJAR	SALHAWAS	BIRAR(199)	RAHAN	01HRJJRSLW0199BIRA003	Phase-IV (2024-25)	PR-PW	Under Digital Survey
5	JHAJJAR	SALHAWAS	BIRAR(199)	THIRATH WALA	01HRJJRSLW0199BIRA006	Phase-IV (2024-25)	PR-PW	Under Digital Survey
6	JHAJJAR	SALHAWAS	BITHLA(195)	MANDIR WALAPOND	01HRJJRSLW0195BITH002	Phase-IV (2024-25)	PR-PW	Under Digital Survey
7	JHAJJAR	SALHAWAS	DHANA(162)	Duma Wala Pond	01HRJJRSLW0162DHAN004	Phase-IV (2024-25)	PR-PW	Under Digital Survey
8	JHAJJAR	SALHAWAS	MUNDAHER A(198)	CHIPANAALI	01HRJJRSLW0198MUND002	Phase-IV (2024-25)	PR-PW	Under Digital Survey
9	JHAJJAR	SALHAWAS	MUNDAHER A(198)	Harzi Wala Pond (Harji wala)	01HRJJRSLW0198MUND001	Phase-IV (2024-25)	PR-PW	Under Digital Survey
10	JHAJJAR	SALHAWAS	NILAHERI(197)	Nilaheri Water body	01HRJJRSLW0197NILA032	Phase-IV (2024-25)	PR-PW	Under PE Stage
11	JHAJJAR	SALHAWAS	SALHAWAS(163)	KISANKUND	01HRJJRSLW0163SALH001	Phase-III (SBM-G 2023-24)	IWRD-Construction	Under PE Stage
12	JHAJJAR	SALHAWAS	SALHAWAS(163)	SHAMBABA	01HRJJRSLW0163SALH003	Phase-III (SBM-G 2023-24)	IWRD-Construction	Under PE Stage
13	JHAJJAR	SALHAWAS	SALHAWAS(163)	SHEOTALAI POND	01HRJJRSLW0163SALH007	Phase-III (SBM-G 2023-24)	IWRD-Construction	Under Tender Stage
14	JHAJJAR	SALHAWAS	SALHAWAS(163)	SHYAM BABAWALA POND	01HRJJRSLW0163SALH010	Phase-III (SBM-G 2023-24)	IWRD-Construction	Under PE Stage

Completed	0
In Progress	0
Yet to Start	14
Total	14

Annexure- D

Status of Amrit Sarovar in State

S/N	Name of District	Total Ponds Taken under Amrit Sarovar	Completed	In Progress	Yet To Start
1	AMBALA	34	30	3	1
2	BHIWANI	51	43	6	2
3	CHARKHIDADRI	40	17	23	0
4	FARIDABAD	38	19	6	13
5	FATEHABAD	96	81	12	3
6	GURUGRAM	66	62	4	0
7	HISAR	51	30	19	2
8	JHAJJAR	8	8	0	0
9	JIND	138	63	16	59
10	KAITHAL	80	46	13	21
11	KARNAL	109	58	37	14
12	KURUKSHETRA	41	30	9	2
13	MAHENDERGARH	29	16	12	1
14	NUH	66	25	29	12
15	PALWAL	74	17	17	40
16	PANCHKULA	34	15	17	2
17	PANIPAT	45	30	13	2
18	REWARI	35	13	20	2
19	ROHTAK	53	28	20	5
20	SIRSA	77	37	27	13
21	SONIPAT	33	13	8	12
22	YAMUNANAGAR	81	57	15	9
Total		1279	738	326	215

Annexure-E

Status of Amrit Sarovar in Jhajjar District

S/N	Name of Block/Local Body Name	Total Ponds Taken under Amrit Sarovar	Completed	In Progress	Yet To Start
1	BADLI	5	5	0	0
2	BAHADURGARH	2	2	0	0
3	BERI	0	0	0	0
4	JHAJJAR	1	1	0	0
Total		8	8	0	0

ANNEXURE-F

Status of Amrit Sarovar in Jhajjar Constituency								
Sr. No.	District	Block	Village	Pond Name	UID	Scheme	Executing Department	Status
1	JHAJJAR	JHAJJAR	KHATIWAS(113)	Sirajwala pond	01HRJJRJJR 0113KHAT0 05	Amrit-Sarovar	PR-PW	Work Completed

पैड के लिए नोट तारांकित प्रश्न संख्या 14

हरियाणा तालाब और अपशिष्ट जल प्रबंधन प्राधिकरण (HPWWMA) का गठन दिनांक 23.10.2018 को तालाबों के विकास, संरक्षण, कायाकल्प, निर्माण, जीर्णोद्धार और प्रबंधन, के साथ-साथ तालाबों के पानी के उपयोग, उसके उपचार और प्रबंधन तथा सिंचन उपचार संयंत्रों से उपचारित पानी का उपयोग सिंचाई के लिए करने हेतु, जिससे कि भूजल के दोहन पर दबाव कम किया जा सके, के उद्देश्य के लिए किया गया है।

हरियाणा तालाब और अपशिष्ट जल प्रबंधन प्राधिकरण (HPWWMA) ने हरियाणा राज्य के सभी तालाबों का एक तालाब एटलस तैयार किया है और जिसकी जानकारी 19 मापदंडों के तहत पॉड डाटा मैनेजमेंट सिस्टम (PDMS) सॉफ्टवेयर में अपलोड की गई है और इसे अपने वेबसाइट www.hpwwma.org.in के माध्यम से पब्लिक डोमेन में रखा गया है।

दिनांक 25.08.2023 तक, हरियाणा तालाब और अपशिष्ट जल प्रबंधन प्राधिकरण (HPWWMA) ने (PDMS) सॉफ्टवेयर में कुल 19649 तालाबों, यानी ग्रामीण क्षेत्र के 18748 और शहरी क्षेत्र के 901 तालाबों का डाटा अपलोड किया गया है।

तालाबों के काम का कार्यान्वयन पंचायती राज विभाग, स्थानीय निकाय विभाग, सिंचाई विभाग एवं सूक्ष्म सिंचाई कमान क्षेत्र विकास प्राधिकरण द्वारा अपने अपने अधिकार क्षेत्र में HPWWMA के दिशा निर्देशों व मार्ग दर्शन में किया जा रहा है।

राजस्व रिकार्ड अनुसार डिजीटल सर्वेक्षण पर आधारित तैयार Architectural Drawings, HPWWMA द्वारा अनुमोदित की जाती है और इन अनुमोदित Drawings के अनुसार सम्बंधित विभागों द्वारा तैयार अनुमानों की प्रशासकीय स्वीकृति HPWWMA द्वारा प्रदान की जाती है। इस वित्तीय वर्ष के लिए कुल बजट प्रावधान 370 करोड़ का है।

हरियाणा राज्य में कुल 11832 प्रदूषित तालाब हैं। जिनमे से 6971 तालाब जिर्णोद्धार हेतु लिए गए हैं। सभी कार्य योजनाओं के तहत जीर्णोद्धार हेतु लिए गए सभी तालाबों का विवरण नीचे दिया गया है।

क) हरियाणा प्रदेश के लिए वित्तीय वर्ष 2024-25 तक कार्य योजना में लिए गए तालाबों की स्थिति:

कुल तालाब	तालाब जिनका काम पूरा हो गया है	तालाब जिनका काम प्रगति पर है	तालाब जिनका काम शुरू होना है	टिप्पणी
6971	743	535	5693	विवरण अनुलग्न-A पर है

ख) हरियाणा प्रदेश के लिए वित्तीय वर्ष 2024-25 तक कार्य योजना में लिए गए झज्जर जिले के तालाबों की स्थिति :

कुल तालाब	तालाब जिनका काम पूरा हो गया है	तालाब जिनका काम प्रगति पर है	तालाब जिनका काम शुरू होना है	टिप्पणी
229	8	3	218	विवरण अनुलग्न-B पर है

ग) हरियाणा प्रदेश के लिए वित्तीय वर्ष 2024-25 तक कार्य योजना में लिए गए झज्जर विधानसभा के तालाबों की स्थिति :

कुल तालाब	गांवों की संख्या	तालाब जिनका काम पूरा हो गया है	तालाब जिनका काम प्रगति पर है	तालाब जिनका काम शुरू होना है	टिप्पणी
67	29	1	1	65	विवरण अनुलग्न-C पर है

(ख) अमृत सरोवर की स्थिति :-

अमृत सरोवर योजना के अन्तर्गत 1279 तालाब लिए गए हैं। इनमें से 738 तालाबों का कार्य पूर्ण हो चुका है, 326 तालाबों का कार्य प्रगति पर है एवं 215 तालाबों पर कार्य शुरू होना है। सभी अमृत सरोवर तालाबों का विवरण नीचे दिया गया है।

1. हरियाणा राज्य में :-

कुल तालाब	तालाब जिनका काम पूरा हो गया है	तालाब जिनका काम प्रगति पर है	तालाब जिनका काम शुरू होना है	टिप्पणी
1279	738	326	215	विवरण अनुलग्न-D पर है

2. जिला झज्जर में :-

कुल तालाब	तालाब जिनका काम पूरा हो गया है	तालाब जिनका काम प्रगति पर है	तालाब जिनका काम शुरू होना है	टिप्पणी
8	8	0	0	विवरण अनुलग्न-E पर है

3. झज्जर विधानसभा क्षेत्र में :-

कुल तालाब	तालाब जिनका काम पूरा हो गया है	तालाब जिनका काम प्रगति पर है	तालाब जिनका काम शुरू होना है	टिप्पणी
1	1	0	0	विवरण अनुलग्न-F पर है

हरियाणा तालाब प्राधिकरण द्वारा तालाबों में आने वाले गांवों के पानी का उपचार **Constructed Wetland Technology** या सींचेवाल मॉडल तकनीक द्वारा करता है।

जिला सोनीपत में कासंडा-कासंडी गांवों के तालाबों के कायाकल्प के रूप में एक जीवित उपलब्धि सामने आई है। पानीपत के उद्योगों से निकलने वाला औद्योगिक कचरा सहायक **Drain No. 4** में बह रहा था, जिससे गांव कासंडा-कासंडी के तालाब प्रदूषित हो रहे थे। प्राधिकरण द्वारा सहायक **Drain No. 4** से आने वाले अपशिष्ट जल को **Constructed Wetland Technology** के माध्यम से उपचारित किया तथा गांव कासंडा-कासंडी के तालाब में उपचारित जल का उपयोग सूक्ष्म सिंचाई हेतु किया जा रहा है। इस तकनीक से सिंचाई के लिए उपयुक्त पानी मिलने से नहरी पानी की भी बचत हुई है।

(ग) बजट का विवरण

1. हरियाणा राज्य में :-

क्र०स०	विभाग	कुल प्रदान की गई प्रशासनिक स्वीकृति की संख्या	प्रशासनिक स्वीकृति की कुल राशि (करोड़ रुपये में)	विभागों को आवंटित कुल राशि (करोड़ रुपये में)	विभागों द्वारा खर्च की गई राशि (करोड़ रुपये में)	बची हुई राशि (करोड़ रुपये में)
1.	पंचायती राज लोक निर्माण विभाग	1852	1348.33	307.52	235.09	72.43
2.	सिंचाई एवं जल संसाधन विभाग (निर्माण)	165	152.99	10.77	0	10.77
3.	सिंचाई एवं जल संसाधन विभाग (इनलेट व आउटलेट)	321	80.99	21.69	9.32	12.37
4.	सूक्ष्म सिंचाई कमान क्षेत्र विकास प्राधिकरण	167	78.39	23.6	22.15	1.45

5.	शहरी स्थानीय निकाय निदेशालय हरियाणा	65	71.54	5.07	0.72	4.35
6.	लोक निर्माण विभाग (भवन एवं सड़कें)	2	8.45	8.45	0	8.45
कुल		2572	1740.69	377.10	267.28	109.82

2. जिला झज्जर में :-

क्र0स0	विभाग	कुल प्रदान की गई प्रशासनिक स्वीकृति की संख्या	प्रशासनिक स्वीकृति की कुल राशि (करोड़ रुपये में)	विभागों को आवंटित कुल राशि (करोड़ रुपये में)	विभागों द्वारा खर्च की गई राशि (करोड़ रुपये में)	बची हुई राशि (करोड़ रुपये में)
1.	पंचायती राज लोक निर्माण विभाग	18	15.86	3.12	2.86	0.26
2.	सिंचाई एवं जल संसाधन विभाग (निर्माण)	36	35.13	2.71	0	2.71
3.	सिंचाई एवं जल संसाधन विभाग (इनलेट व आउटलेट)	6	1.25	0.17	0	0.17
4.	सूक्ष्म सिंचाई कमान क्षेत्र विकास प्राधिकरण	3	1.21	0.42	0.04	0.38
कुल		63	53.45	6.42	2.9	3.52

3. झज्जर विधानसभा क्षेत्र में :-

क्र0स0	विभाग	कुल प्रदान की गई प्रशासनिक स्वीकृति की संख्या	प्रशासनिक स्वीकृति की कुल राशि (करोड़ रुपये में)	विभागों को आवंटित कुल राशि (करोड़ रुपये में)	विभागों द्वारा खर्च की गई राशि (करोड़ रुपये में)	बची हुई राशि (करोड़ रुपये में)
1.	पंचायती राज लोक निर्माण	4	5.94	1.22	0.71	0.51
2.	सिंचाई एवं जल संसाधन विभाग (निर्माण)	11	9.78	0.81	0	0.81
3.	सिंचाई एवं जल संसाधन विभाग (इनलेट व आउटलेट)	2	0.46	0.05	0	0.05

4.	सूक्ष्म सिंचाई कमान क्षेत्र विकास प्राधिकरण	1	0.12	0.04	0	0.04
कुल		18	16.3	2.12	0.71	1.41

4. झज्जर विधानसभा क्षेत्र में अमृत सरोवर :-

क्र०स०	विभाग	कुल प्रदान की गई प्रशासनिक स्वीकृति की संख्या	प्रशासनिक स्वीकृति की कुल राशि (करोड़ रुपये में)	विभागों को आवंटित कुल राशि (करोड़ रुपये में)	विभागों द्वारा खर्च की गई राशि (करोड़ रुपये में)	बची हुई राशि (करोड़ रुपये में)
1.	पंचायती राज लोक निर्माण	1	2.98	1.04	0.71	0.33
कुल		1	2.98	1.04	0.71	0.33