Executive Summary

- State Government is establishing a Government Medical College in Bhiwani under the Phase-I of Centrally Sponsored Scheme of MoHFW, GoI "Establishing of a Medical College by Upgrading the Existing District Hospital" with an estimated cost of Rs.535.55 Cr.
- MoHFW, GoI fixed per unit rate @ Rs. 189 Cr. and ratio to be shared between Centre and State Government is 60:40. Accordingly, Centre Share of Rs. 113.40 Cr.(60 % of 189 Cr.) has been received. MoHFW has been requested to consider the project cost as Rs. 535.55 Cr. and release balance share of Rs. 207.93 Cr. vide letter dated 01.05.2023.
- M/s Bridge & Roof Co (I) Ltd., a Central Public Sector Undertaking is the Executing Agency. Work is in progress and 93% work is completed. Project is likely to be completed by 30.04.2024.
- Officiating Director has been appointed for this Medical College vide order dated 07.02.2024.
- Post of Director has been advertised to be filled up by way of direct recruitment.
- PGIMS, Rohtak has been made as mentor institution for this college to make it functional at the earliest.
- Department has submitted application on 14/09/2023 in National Medical Commission for obtaining Letter of Permission (LOP) for academic session 2024-25.
- 1552 posts of faculty/ staff stand approved by F.D on 13.09.2023. Posts have been circulated to be filled up by way of transfer/deputation.
- Draft service rules have been approved by Hon'ble Chief Minister, Finance Department and HRD. Same are under process for vetting by Law and Legislative Department.

NOTE FOR THE PAD

- The Department of Medical Education & Research, Haryana was established vide Govt. Notification dated 4thSeptember, 2014.
- The current status of Medical Colleges is as under:-

Title	Upto 2014	Beyond 2014 - 2019	Beyond 2019- till date			
	Medical Universities					
Total No. of	01	02	02			
Medical						
University						
	Medical	Colleges				
Total number of	06	12	15			
Medical Colleges						
Govt. Medical	03	05	06			
Colleges						
Govt. aided	01	01	01			
Medical Colleges						
Pvt. Medical	02	06	08			
Colleges						
Total MBBS seats	700	1710	2185			
Total PG seats	289	464	851&			
			155			
			(Diploma/DNB)			

District wise status of Medical Colleges is as under:

Sr.	District	Name of the Medical	Govt./Pvt.	Status
No		College		
1	Ambala	Maharishi Markendshwar	Private	Functional
		Institute of Medical Sciences		
		and Research Mullana,		
		Ambala		
		Maharishi Markendshwar	Private	Functional
		Medical College, Sadopur,		
		Ambala		
2	Bhiwani	Pandit Neki Ram Sharma	Govt.	Under
		Government Medical		construction

		College, Bhiwani		(93%
				completed)
3	Charkhi Dadri	Government Medical	Govt.	Land
		College, Charkhidadri		Identified
4	Faridabad	ESIC Medical College and		Functional
	-	Hospital, Faridabad	India.	
		Shri Atal Bihari Vajpayee	Govt.	Functional
		Govt. Medical College		
		Chhainsa, Faridabad	D : 4	F 4' 1
		Al-Falah, Medical College, Faridabad	Private	Functional
			Private	Functional
		Amrita School of Medicine Amrita Vishwa	Private	Functional
		Vidhyapeetham, Faridabad		
5	Fatehabad	Guru Ravidas Government	Govt.	RFP floated
		Medical College, Fatehabad		to appoint
				EA
6	Gurugram	Sheetla Mata Government	Govt.	Under
		Medical College and		Construction
		Hospital, Gurugram		
		SGT Medical College	Private	Functional
		Hospital and Research		
		Institute, Budhera,		
7	TT:	Gurugram	C A:1-1	E
7	Hisar	Maharaja Agrasen Medical	Govt. Aided	Functional
8	Jhajjar	College, Agroha, Hisar World College of Medical	Private	Functional
0	Jiiajjai	Sciences, Research and	Tivac	Tunctional
		Hospital, Jhajjar		
9	Jind	Sant Shiromani Shri Dhanna	Govt.	Under
		Bhagat ji Government		Construction
		Medical College, Jind		(69%
		-		completed)
10	Kaithal	Bhagwan Parshuram	Govt.	Under
		Government Medical		Construction
		College, Kaithal		(8%
4.1	77 1	W 1		completed)
11	Karnal	Kalpana Chawla	Govt.	Functional
		Government Medical		

		College, Karnal		
12	Kurukshetra	Adesh Medical College,	Private	Functional
		Kurukshetra		
13	Mahendragarh	Maharishi Chyawan	Govt.	Under
		Government Medical		Construction
		College & Hospital, Village		(94%
		Koriyawas District, Narnual		completed)
14	Nuh	Shaheed Hasan Khan	Govt.	Functional
		Mewati Government		
		Medical College, Nalhar		
4.7	D 1 1	Nuh	<u> </u>	T 1
15	Palwal	Government Medical	Govt.	Land
1.6	D 11 1	College, Palwal	<u> </u>	identified.
16	Panchkula	Dr. Mangal Sen Government	Govt.	Land
17	D- 11 - 4	Medical College, Panchkula	D.:4-	identified
17	Panipat	NC Medical College, Panipat	Private	Functional
18	Rewari	AIIMS Rewari by Govt. of	GOI	Under
		India.		Construction
19	Rohtak	Post Graduate Institute of	Govt.	Functional
		Medical Sciences, Rohtak		
20	Sirsa	Sant Sarsai Nath	Govt.	DPR
		Government Medical		approved
		College, Sirsa		and
				construction
				is expected
				to be started
	_			soon
21	Sonipat	Bhagat Phool Singh	Govt.	Functional
		Government Medical		
		College, Khanpur Kalan,		
22	Vamunanagan	Sonepat Shri Guru Teg Bahadur	Govt.	Under
22	Yamunanagar	Shri Guru Teg Bahadur Sahib Government Medical	συνι.	Construction
		College, Yamunanagar		(8%
		Conege, i amunanagai		completed)
				completed)

• State Government is establishing a Government Medical College in

- Bhiwani under the Phase-I of Centrally Sponsored Scheme of MoHFW, GoI "Establishing of a Medical College by Upgrading the Existing District Hospital" with an estimated cost of Rs.535.55 Cr.
- MoHFW,GoI fixed per unit rate @ Rs. 189 Cr. and ratio to be shared between Centre and State Government is 60:40. Accordingly, Centre Share of Rs. 113.40 Cr.(60 % of 189 Cr.) has been received. MoHFW has been requested to consider the project cost as Rs. 535.55 Cr. and release balance share of Rs. 207.93 Cr. vide letter dated 01.05.2023.
- M/s Bridge & Roof Co (I) Ltd., a Central Public Sector Undertaking is the Executing Agency. Work is in progress and 93% work is completed. Project is likely to be completed by30.04.2024.
- Officiating Director has been appointed for this Medical College vide order dated 07.02.2024.
- Post of Director has been advertised to be filled up by way of direct recruitment.
- PGIMS, Rohtak has been made as mentor institution for this college to make it functional at the earliest.
- Department has submitted application on 14/09/2023 in National Medical Commission for obtaining Letter of Permission (LOP) for academic session 2024-25.
- 1552 posts of faculty/ staff stand approved by F.D on 13.09.2023. Posts have been circulated to be filled up by way of transfer/deputation.
- Draft service rules have been approved by Hon'ble Chief Minister, Finance Department and HRD. Same are under process for vetting by Law and Legislative Department.

Executing Agency	Bridge & Roof Co.(I)Ltd.
Contractor appointed by EA	M/s NCC Ltd. Hyderabad
Land	34Acres
MBBS Seats	150

Hospital Beds	630
Project Cost	Rs.535.55Cr
Funds released till date	Rs. 455.91
Consultancy Fee	2.78% of DPR cost
Award of Work	12.12.2018
Completion Time	27 months
Signing of MoA	07.10.2020
Actual date of start of work	04.05.2021
Date of completion of Project as per MoA	31.01.2023
Total Built up Area	112,255 Sqm.
Construction Status as on date	93% completed
Targeted date of Completion	30.04.2024

पैड के लिए नोट

- चिंकेत्सा शिक्षा और अनुसंधान विभाग हरियाणा की स्थापना 4 सितंबर 2014 की सरकारी अधिसूचना के तहत की गई थी।
- मेडिकल कॉलेजों की वर्तमान स्थिति इस प्रकार है:-

Title	Upto 2014	Beyond 2014-2019	Beyond 2019-
			till date
	चिकित्र	प्ता विश्वविद्यालयों	
चिकित्सा	01	02	02
विश्वविद्यालयों की			
कुल संख्या			
	चिकित	सा महाविद्यालय	
चिकित्सा	06	12	15
महाविद्यालयों की कुल			
संख्या			
राजकीय चिकित्सा	03	05	06
महविद्यालय			
राजकीय सहायता प्राप्त	01	01	01
चिकित्सा			
महाविद्यालय			
निजी चिकित्सा	02	06	08
महाविद्यालय			
कुल MBBS सीटें	700	1710	2185
कुल PG सीटें	289	464	851 और 155
			(Diploma/DNB)

जिलानुसार चिकित्सा महाविद्यालयों की स्थिति निम्न अनुसार है:

क्रम	ज़िला	मेडिकल कॉलेज का नाम	सरकारी / निजी	स्थिति
संख्या				
1	अंबाला	महर्षि मार्कंडेश्वर इंस्टीट्यूट ऑफ	निजी	कार्यात्मक
		मेडिकल साइंसेज एंड रिसर्च मुलाना,		
		अंबाला		
		महर्षि मार्केण्डश्वर मेडिकल कॉलेज,	निजी	कार्यात्मक
		सादोपुर, अम्बाला		
2	भिवानी	पंडित नेकी राम शर्मा राजकीय	सरकारी	निर्माणाधीन
		मेडिकल कॉलेज, भिवानी		(93% पूर्ण)
3	चरखी दादरी	राजकीय मेडिकल कॉलेज, चरखी	सरकारी	जमीन की
		दादरी		पहचान कर ली
				गयी है
4	फरीदाबाद	ईएसआईसी मेडिकल कॉलेज और	भारत सरकार	कार्यात्मक
		अस्पताल, फ़रीदाबाद		
		श्री अटल बिहारी वाजपेयी राजकीय	सरकारी	कार्यात्मक
		मेडिकल कॉलेज छायंसा, फरीदाबाद		
		अल-फ़्लाह, मेडिकल कॉलेज,	निजी	कार्यात्मक
		फ़रीदाबाद		-
		अमृता स्कूल ऑफ मेडिसिन अमृता	निजी	कार्यात्मक
		विश्व विद्यापीठ, फ़रीदाबाद		
5	फतेहाबाद	गुरु रविदास राजकीय मेडिकल	सरकारी	निष्पादन एजेंसी
		कॉलेज, फतेहाबाद		नियुक्त करने के
				लिए आरएफपी
				जारी की गई
6	गुरुग्राम	शीतला माता राजकीय मेडिकल	सरकारी	निर्माणाधीन
		कॉलेज एवं अस्पताल, गुरूग्राम		
		एसजीटी मेडिकल कॉलेज हॉस्पिटल	निजी	कार्यात्मक
	-	एंड रिसर्च इंस्टीट्यूट, बुढेरा, गुरुग्राम		
7	हिसार	महाराजा अग्रसेन मेडिकल कॉलेज,	सरकारी	कार्यात्मक

		अग्रोहा, हिसार	सहायता प्राप्त	
8	झज्जर	वर्ल्ड कॉलेज ऑफ मेडिकल साइंसेज,	निजी	कार्यात्मक
		रिसर्च एंड हॉस्पिटल, झज्जर		
9	जींद	संत शिरोमणि श्री धन्ना भगत जी	सरकारी	निर्माणाधीन
		राजकीय मेडिकल कॉलेज, जींद		(69% पूर्ण)
10	कैथल	भगवान् परशुराम राजकीय मेडिकल	सरकारी	निर्माणाधीन
		कॉलेज, कैथल		(8% पूर्ण)
11	करनाल	कल्पना चावला राजकीय मेडिकल	सरकारी	कार्यात्मक
		कॉलेज, करनाल		
12	कुरुक्षेत्र	आदेश मेडिकल कॉलेज, कुरुक्षेत्र	निजी	कार्यात्मक
13	महेंद्रगढ़	महर्षि च्यवन राजकीय मेडिकल	सरकारी	निर्माणाधीन
		कॉलेज एवं अस्पताल, ग्राम		(94% पूर्ण)
		कोरियावास जिला, नारनौल		
14	नूह	शहीद हसन खान मेवाती राजकीय	सरकारी	कार्यात्मक
		मेडिकल कॉलेज, नल्हड, नूह		
15	पलवल	राजकीय मेडिकल कॉलेज, पलवल	सरकारी	जमीन की
				पहचान कर ली
				गयी है
16	पंचकुला	डॉ. मंगल सेन राजकीय मेडिकल	सरकारी	जमीन की
		कॉलेज, पंचकुला		पहचान कर ली
				गयी है
17	पानीपत	एन सी मेडिकल कॉलेज, पानीपत	निजी	कार्यात्मक
18	रेवाडी	भारत सरकार द्वारा अखिल	भारत सरकार	निर्माणाधीन
		भारतीय आयुर्विज्ञान संस्थान, रेवाडी		
19	रोहतक	पोस्ट ग्रेजुएट इंस्टीट्यूट ऑफ	सरकारी	कार्यात्मक
		मेडिकल साइंसेज, रोहतक		
20	सिरसा	संत सरसाई नाथ राजकीय मेडिकल	सरकारी	डीपीआर
		कॉलेज, सिरसा		स्वीकृत हो गई है
				और जल्द ही
				निर्माण शुरू होने
				की उम्मीद है

21	सोनीपत	भगत फूल सिंह राजकीय मेडिकल	सरकारी	कार्यात्मक
		कॉलेज, खानपुर कलां, सोनीपत		
22	यमुनानगर	श्री गुरु तेग बहादुर साहिब राजकीय	सरकारी	निर्माणाधीन
		मेडिकल कॉलेज, यमुनानगर		(8% पूर्ण)

- राज्य सरकार MoHFW भारत सरकार की केंद्र प्रायोजित योजना के चरण-I के तहत 535.55 करोड़ रुपये की अनुमानित लागत के साथ मौजूदा जिला अस्पताल को अपग्रेड करके एक मेडिकल कॉलेज की स्थापना के तहत भिवानी में एक सरकारी मेडिकल कॉलेज की स्थापना कर रही है।
- MoHFW भारत सरकार ने प्रति यूनिट दर 189 करोड़ रुपये निर्धारित की है और केंद्र और राज्य सरकार के बीच साझा किया जाने वाला अनुपात 60:40 है। तदनुसार केंद्र का हिस्सा 113.40 करोड़ रुपये (189 करोड़ का 60%) प्राप्त हो गया है, स्वास्थ्य एवं परिवार कल्याण मंत्रालय को पत्र दिनांक 01/05/2023 के माध्यम से अनुरोध किया गया है कि वह परियोजना लागत को 535.55 करोड़ रुपये मानें और 207.93 करोड़ रुपये का शेष हिस्सा जारी करें।
- मेसर्स ब्रिज एंड रूफ कंपनी (आई) लिमिटेड एक केंद्रीय सार्वजनिक क्षेत्र उपक्रम निष्पादन एजेंसी है। कार्य प्रगति पर है और 93 प्रतिशत कार्य पूर्ण हो चुका है। Project का 30.04.2024 तक पूरे होने की संभावना है।
- दिनांक 07/02/2024 के आदेश द्वारा इस मेडिकल कॉलेज के लिए कार्यवाहक निदेशक नियुक्त किया गया है।

- निदेशक का पद सीधी भर्ती के माध्यम से भरने के लिए भी विज्ञापित किया गया है।
- इस कॉलेज को जल्द से जल्द क्रियाशील बनाने के लिए पीजीआईएमएस, रोहतक को मेंटर संस्थान बनाया गया है।
- विभाग ने शैक्षणिक सत्र 2024-25 के लिए अनुमित पत्र(एलओपी)
 प्राप्त करने के लिए राष्ट्रीय चिकित्सा आयोग में 14/09/2023 को आवेदन प्रस्त्त किया है।
- 13/09/2023 को वित्त विभाग द्वारा संकाय कर्मचारियों के 1552
 पदों को मंजूरी दे दी गई है। पदों को स्थानांतरण/प्रतिनियुक्ति के माध्यम से भरने के लिए प्रसारित किया गया है।
- प्रारूप सेवा नियमावली को माननीय मुख्यमंत्री, वित विभाग एवं मानव संसाधन विकास विभाग द्वारा अनुमोदित कर दिया गया है।
 विध एवं विधायी विभाग द्वारा इसकी जांच की जा रही है।

कार्यकारी एजेंसी	ब्रिज एंड रूफ कंपनी) आई (लिमिटेड
कार्यकारी एजेंसी द्वारा नियुक्त	मैसर्स एनसीसी लिमिटेड हैदराबाद
ठेकेदार	
भूमि	34 एकड़
एमबीबीएस सीटें	150
अस्पताल के बिस्तर	630
परियोजना लागत	535.55 करोड़ रुपये
अब तक जारी धनराशि रु .	455.91
परामर्श शुल्क डीपीआर लागत का	2.78%
कार्य का पुरस्कार	12.12.2018

समापन समय	27 माह
एमओए पर हस्ताक्षर	07.10.2020
कार्य प्रारम्भ की वास्तविक तिथि	04.05.2021
एमओए के अनुसार परियोजना के पूरा	31.01.2023
होने की तिथि	
कुल निर्मित	क्षेत्र 112,255 वर्गमीटर।
आज तक निर्माण की स्थिति	93% पूर्ण हो चुकी है
समापन की लक्षित तिथि	30.04.2024