

## **Construction of Medical College**

**Q. No. 9** (14/14/99) **Dr. Krishan Lal Middha (Jind):** Will the Medical Education and Research Minister be pleased to state the details of the phases of the construction work of Medical College in Jind which have been completed so far together with the time by which the abovesaid medical college is likely to be constructed?

**Reply**

**Anil Vij, Medical Education Minister, Haryana.**

**Yes, Sir.**

Government Medical College at Jind is being established on 24 Acre 3 Kanal 3 Marlas at Village Haibatpur District Jind. The lease deed of the said land has already been executed on 27.07.2017 @ Rs.1 per acre per year for a period of 33 years. Haryana State Roads and Bridges Corporation Limited has been appointed as Executing Agency vide order dated 22.08.2019. Memorandum of Agreement has been signed on 03.03.2021 and as per MoA the expected date of completion is 30 months. Total cost of the project is 663.86 Crore (Phase-I is Rs. 524.23 Crore and Phase-II is Rs.139.63 Crore). Construction work is under process and Phase-I have been completed up to 37 % and the project is likely to be completed on 02.09.2023.