

To Complete the Development Works under VAGY

***58 SH. INDU RAJ (Baroda) :**

Will the Development & Panchayats Minister be pleased to state:-

- a) whether it is a fact that the amount of Rs.1,99,10,000 was released for the development works of Baroda Assembly Constituency under the Vidhayak Adarsh Gram Yojana on 30.03.2021 together with the number of works from the said announcement which have been completed alongwith the number of works which are lying incomplete; and
- b) the reasons for which these works have not been completed so far together with the time by which the said works are likely to be completed along with the complete details thereof ?

**DEVENDER SINGH BABLI, DEVELOPMENT & PANCHAYATS MINISTER,
HARYANA**

- a) Yes Sir, an amount of Rs.1,99,10,000 was released for 26 development works of Baroda Assembly Constituency under the Vidhayak Adarsh Gram Yojana for the FY 2019-20. Out of a total number of 26 development works, 12 works have been completed, 6 works are in progress and 8 works are yet to be started.
- b) The detail of these works of Baroda Constituency along with its status is at annexure.

विधायक आदर्श ग्राम योजना के अन्तर्गत विकास कार्य पूरे करना

*58 श्री इंदु राज (बड़ौदा) :

क्या विकास एवं पंचायत मंत्री कृपया बताएं कि:-

क) क्या यह तथ्य है कि बड़ौदा विधानसभा निर्वाचन क्षेत्र में दिनांक 30.03.2021 को विधायक आदर्श ग्राम योजना के अन्तर्गत विकास कार्यों के लिए रुपये 1,99,10,000 की राशि जारी की गई थी तथा उक्त घोषणा के अन्तर्गत पूरे किए गए कार्यों की संख्या कितनी है तथा कितने कार्य अधूरे पड़े हैं; तथा


ख) इन कार्यों के अब तक पूरा न किए जाने के क्या कारण हैं तथा उक्त कार्य कब तक पूरा किए जाने की संभावना है तथा उसका ब्यौरा क्या है?

देवेंद्र सिंह बबली, विकास एवं पंचायत मंत्री, हरियाणा

क) हां महोदय, बड़ौदा विधानसभा निर्वाचन क्षेत्र में विधायक आदर्श ग्राम योजना के अन्तर्गत वित्त वर्ष 2019-20 के लिए 26 विकास कार्यों के लिए 1,99,10,000 रुपये की राशि जारी की गई थी। कुल 26 विकास कार्यों में से 12 कार्य पूर्ण हो चुके हैं, 6 कार्य प्रगति पर हैं तथा 8 कार्य अभी प्रारंभ होने हैं।

ख) बड़ौदा निर्वाचन क्षेत्र के कार्यों का ब्यौरा स्थिति सहित अनुलग्नक पर है।

Certified that I have inspected all the works of Baroda Constituency of the year 2019-20 under Vidhayak Adarsh Gram Yojana (VAGY) and as per physical report out of total 26 works, 12 works are completed, 6 works are in progress and 8 works are not start.


14/03/2023
Executive Engineer (PR),
Sonipat.

(Annexure)

Sh. Induraj Narwal, Hon'ble MLA Baroda Constituency										
Sr. No.	Village	Block	Name of works	Est. Cost	Expenditure	Balance	Date of Start	Date of Completion	Status	Remarks
1	Chhichhrana	Kathura	Const. of Brick on edge rasta from H/o Rampat S/o Sh. Dhansingh to H/o Hawasingh S/o Sh. Balmat	8.30	8.30	0.00	24-02-2022	23-05-2022	Complete	
2	Chhichhrana	Kathura	Const. of Brick on edge rasta from main road to H/o Surender S/o Sh. Rammehar	9.33	8.99	0.34	21-02-2022	20-05-2022	Complete	
3	Dhanana	Kathura	Const. of IPB Street Ex. Sarpanch Home to Main Gali	5.33	3.03	2.30	07-03-2022	06-06-2022	Complete	
4	Dhanana	Kathura	Const. of Jatayanpana Chaupal	12.78	1.50	11.28	25-03-2022	24-08-2022	Complete	Only 1.50 lakhs utilized remaining Work completed by Beneficiary from there own contribution
5	Kathura	Kathura	Const. of Narwal Bhawan Auditorium Hall	10.13	9.99	0.14	29-03-2022	31-12-2022	Complete	
6	Rindhana Jitsthar Pana	Kathura	Const. of R/wall of Pond	18.80	17.15	1.65	29-03-2022	28-08-2022	Complete	
7	Rindhana	Kathura	Const. of Rasta from village Firni to Sitla Mata Mandir Gate	18.17	11.55	6.62	14-04-2022	31-12-2022	Complete	
8	Rindhana	Kathura	Pavement of Biram Wala Rasta from Julana road to H/o Dilbag S/o Lakhmi	19.16	13.65	5.51	07-03-2022	31-12-2022	Complete	
9	Anwali	Gohana	Const. of Cow Ghat on Ohla pond	2.88	0.00	2.88	24-06-2022	13-08-2022	Complete	Work Completed by GP
10	Bhanwar Bura	Kathura	Installation of Open Gym	1.92	1.20	0.72	10-02-2023	28-02-2023	Complete	
11	Banwasa	Kathura	Installation of Open Gym	1.92	1.20	0.72	10-02-2023	28-02-2023	Complete	
12	Rindhana	Kathura	Installation of Open Gym	1.92	1.20	0.72	10-02-2023	10-03-2023	Complete	
Total				110.64	77.76	32.88				

Singh
 SDO (PR)
 KATHURANA / KATHURA

Deyooode
 SDO (PR)
 MUDLANA

Executive Engineer (PR),
 Sonipat

11/03/2023

Sh. Induraj Narwal, Hon'ble MLA Baroda Constituency										
Sr. No.	Village	Block	Name of works	Est. Cost	Expenditure	Balance	Date of Start	Date of Completion	Status	Remarks
In Progress										
1	Madina	Kathura	Installation of Open Gym	1.92	1.00	0.92	10-02-2023	31-03-2023	In Progress	Delay due to finalisation of DC rate for GYM equipments
2	Rindhana	Kathura	Const. of Balmiki Chaupal	11.44	5.00	6.44	15-04-2022	30-06-2023	In Progress	Work delay due to Court stay for approx. 5 months. work is in progress
3	Katwal	Gohana	Const. of Rasta & B/wall in Shamshan Ghat	5.38	4.52	0.86	15-06-2022	31-03-2023	In Progress	Work delay due to low lying area of Shamshan ghat. Stagnation of rain water occurred, Now site clear
4	Katwal	Gohana	Comp. of Bhura & Madan Pana Chaupal	5.39	3.00	2.39	12-04-2022	31-05-2023	In Progress	Villagers demand other works instead of approved chaupal. Now work of chaupal is in progress.
5	Mudlana	Mudlana	Comp. of Shamtaari Pana Chaupal	8.40	6.43	1.97	25-05-2022	15-04-2023	In Progress	Finishing works pending
6	Mudlana	Mudlana	Comp. of Himtan pana Chaupal	5.50	4.75	0.75	25-08-2022	15-04-2023	In Progress	Electric works pending
Total				38.03	24.70	13.33				

J Singh
SDO (PR)
KATHURA

Executive Engineer (PR),
Sonapat

Deepode
SDO (PR)
MUDLANA

Sh. Induraj Narwal, Hon'ble MLA Baroda Constituency

Sr. No.	Village	Block	Name of works	Est. Cost	Expenditure	Balance	Date of Start	Date of Completion	Status	Remarks
Not Start										
1	Mundlana	Mundlana	Comp. of Harijan Chaupal	3.50	0.00	3.50			Not Started	16th time tender re-call memo No. 2018 dated 02-03-2022, no. 2739 dated 24-03-2022, no. 3095 dated 31-03-2022 no. 3431 dated 12-04-2022, no. 3641 dated 21-04-2022, no. 4095 dated 04-05-2022, no. 4561 dated 13-05-2022, no. 5833 dated 10-06-2022, no. 6099 dated 28-06-2022, no. 6389 dated 07-07-2022, no. 6768 dated 19-07-2022, no. 7162 dated 28-07-2022, no. 7948 dated 12-08-2022, no. 8559 dated 24-08-2022, no. 9745 dated 07-09-2022, no. 10434 dated 19-09-2022, no. 10869 dated 27-09-2022, but tender not received. Now, Tender under Process on HEW Portal.
2	Bichpari	Mundlana	Comp. of Dholi Chaupal (Puniya Pana) Gen	2.47	0.00	2.47			Not Started	16th time tender re-call memo No. 2018 dated 02-03-2022, no. 2739 dated 24-03-2022, no. 3095 dated 31-03-2022 no. 3431 dated 12-04-2022, no. 3641 dated 21-04-2022, no. 4095 dated 04-05-2022, no. 4561 dated 13-05-2022, no. 5833 dated 10-06-2022, no. 6099 dated 28-06-2022, no. 6389 dated 07-07-2022, no. 6768 dated 19-07-2022, no. 7162 dated 28-07-2022, no. 7948 dated 12-08-2022, no. 8559 dated 24-08-2022, no. 9745 dated 07-09-2022, no. 10434 dated 19-09-2022, no. 10869 dated 27-09-2022, but tender not received. Now, Tender under Process on HEW Portal.
3	Katwal	Gohana	Const. of Hall near Mata Masani Mandir	5.16	0.00	5.16			Not Started	16th time tender re-call memo No. 2018 dated 02-03-2022, no. 2739 dated 24-03-2022, no. 3095 dated 31-03-2022 no. 3431 dated 12-04-2022, no. 3641 dated 21-04-2022, no. 4095 dated 04-05-2022, no. 4561 dated 13-05-2022, no. 5833 dated 10-06-2022, no. 6099 dated 28-06-2022, no. 6389 dated 07-07-2022, no. 6768 dated 19-07-2022, no. 7162 dated 28-07-2022, no. 7948 dated 12-08-2022, no. 8559 dated 24-08-2022, no. 9745 dated 07-09-2022, no. 10434 dated 19-09-2022, no. 10869 dated 27-09-2022, but tender not received. Now, Tender under Process on HEW Portal.
4	Bhainswal Khurd	Kathura	Const. of Punia Chaupal/ Community Centre	15.55	0.00	15.55			Not Started	Work order issued on dated 28.02.2022. Gram Panchayat write to B&R Department on dated 19-05-2022 and B&R Department declared it condemned vide letter no. 856 dated 11-07-2022. After that Gram Panchayat Complete auction process on dated 06-09-2022. Meanwhile agency denied to do the owrk. Now tender is under process on HEW Portal.
5	Katwal	Gohana	Const. of IPB Street from H/o Hariom S/o Sh. Mange to Bhali Braman Rasta	2.98	0.00	2.98			Not Started	After re-call 3rd time, bid received on 31-03-2022. Dispute on site. Now as per consent of Hon'ble MLA estimate of 'Const. of Room at General Shamshan Ghat' is under Process.
6	Katwal	Gohana	Const. of B/wall of SC Chaupal	1.92	0.00	1.92			Not Started	After re-call 3rd time, bid received on 31-03-2022. Dispute on site. Now as per consent of Hon'ble MLA estimate of 'Const. of Room at General Shamshan Ghat' is under Process.
7	Rukhi Khas	Gohana	Const. of Cow Ghat on Ghotda pond	2.88	0.00	2.88			Not Started	10th time tender re-called vide memo no. 2739 dated 24-03-2022, no. 3095 dated 31-03-2022, no. 3431 dated 12-04-2022, no. 3641 dated 21-04-2022, no. 4095 dated 04-05-2022, no. 4561 dated 13-05-2022, 5833 dated 10-06-2022. 11th time bid received. This work was not started due to approx. 6 to 7 ft water at the site. At present there is no vacant site near by pond to drain the pond water. SDO (PR) reported that work will be done after wheat harvesting.
8	Bhainswal Khurd	Kathura	Const. of Malik Chaupal/ Community Centre	15.55	0.00	15.55			Not Started	Work order issued on dated 07.03.2022. Gram Panchayat write to B&R Department on dated 19-05-2022 and B&R Department declared it condemned vide letter no. 856 dated 11-07-2022. After that Gram Panchayat Complete auction process on dated 06-09-2022. Meanwhile agency denied to do the owrk. Now tender is under process on HEW Portal.
Total				50.01	0.00	50.01				

Handwritten signature and notes:
Jingh
2001/23
gohana, Kathura

Handwritten signature and notes:
Chuyade
SDO (PR)
MUNDLANA
Executive Engineer (PR),
Sonipat